



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 09-02-2022
Project Location: Brockton, MA and Whitman, MA	From: 8/29/2022	Week: 20
Client: Whitman, MA	To: 9/02/2022	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew finishing the sewer force main installation on Auburn Street. C. Naughton installed approximately 240 LF of new 20-inch PVC sewer force main along Auburn Street. The sewer force main installation is now complete on Auburn Street.
2. C. Naughton had a second crew continuing the installation of the water main on Auburn Street. C. Naughton installed approximately 1,130 LF of the new 12-inch DI water main, three hydrants, and associated water main gate valves on Auburn Street. Approximately 67% of the water main is complete on Auburn Street.
3. C. Naughton had their drilling subcontractor (Henniker Directional Drilling) on-site on Wednesday, 8/31 and Thursday, 9/1 to begin setting up for the directional drilling of the new 20-inch HDPE sewer force main in the cross-country easement off Alger Street in Brockton. Access pits were excavated on each end of the crossing at Beaver Brook.
4. C. Naughton detoured traffic onto Beaver Street and Alger Street while the sewer main work was on-going this week. A copy of the detour plan is attached for reference.
5. No work is scheduled for Friday, 9/2. All trenches were backfilled, compacted, and paved prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will not be performing any work on Monday, 9/5 for Labor Day. Work will resume on Tuesday 9/6.

2. C. Naughton will have two crews on site next week (week of 09/06/2022) to continue installation of both the 20-inch HDPE sewer force main in the cross-country easement in Brockton and the 12-inch DI water main on Auburn Street in Whitman.
3. C. Naughton will have their drilling subcontractor (Henniker Directional Drilling) on-site on to install the 20-inch HDPE sewer force main via directional drilling in the cross-country easement on Tuesday, 9/5.
4. C. Naughton is maintaining a detour of Auburn Street while water and sewer work is on-going. C. Naughton will maintain access for local residents and for emergency vehicles while the detour is on-going.
5. Daily traffic updates to the Town's project website will be posted to alert residents of anticipated road closures and detours.

PROJECT PHOTOS



Photo 1: Staging of 20-inch HDPE Sewer Force Main in Cross Country Easement



*Photo 2: Installation of the 20-inch PVC
Sewer Force Main with Restrained Joints
on Auburn Street*




*Photo 3: Exposed Gas Main along the 12-inch
Water Main Alignment*

Prepared By: Amanda Shanahan, Project Engineer, Environmental Partners Group, LLC

Reviewed By: Andrew Grota, Project Manager, Environmental Partners Group, LLC

ALGER ST / BEAVER ST DETOUR. BEGINS 7-18-2022.



DETOUR SIGNS
ROAD CLOSED LOCAL TRAFFIC ONLY.

WORK ZONE

ROAD CLOSED LOCAL TRAFFIC ONLY.

DETOUR SIGNS.

C. NAUGHTON CORP.
663 Elm Street
Bridgewater, MA 02324
7-15-2022.